COMPLETION REPORT

1	Name of the work	Drilling of 4 Nos of borewell & fixing of pumpmotor and necessary accessory @ Abbigere @ Chikkasandra
2	Sanctioned Estimate No. & Date	
3	Head of Account which is chargeable	P- 2654
4	Instrument Order NO. & Date	EE/DD/WO/~~193~~ 93/13-14
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	90 Days.
b	Delay in Exculpation of Work	—
7	Measurement recorded in	2250/14-15 P
8	Check Measurement of the Asst	2250/14-15 P
9	Name of the office/official in charge of the work	Asst Exe Eng Sk-Hithalli
10	a) Asst. Eng/junior Eng	Ravi. N.K
	b) Asst. Exe Engineer	Ramachandra Murthy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
27,50,000/-	2610569-		

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi N.K
ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

EXECUTIVE ENGINEER-4
KRIDL, ZONE DIVISION,
BANGALORE-560 010

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.